

### Summary

- No major issues
- Sub-unit purchasing is proceeding slightly ahead of schedule. All major production sub-units (water, ice, etc.) are ordered and four are now in transit.
- Container is in transit from Mombasa (new build unit) and will be prepared for install of production sub-units w/c 15 Dec.
- Slight shipping delays anticipated over Christmas / New Year, but main production elements unlikely to be affected.

### Design

- Electrical design finalized and local purchasing is underway.
- Concrete pad drawings in draft. Finals to TKBV by 19 Dec.
- Fire suppression system design completed and ordered.
- Non-slip perimeter grating and shade netting designs finalized.

### Fabrication & Assembly

- Internal storage tank is now complete, but needs final welding after final internal inspection.
- RO unit frame and skid complete; sub-unit completion expected 19 Dec.

### Processes

- RO staff training courses scheduled for 17 Dec.
- EHS meeting (John Beales) completed and plan in development to meet EHS requirements.

### Schedule

- No major adjustments.
- Current target is unit to be complete and ready to move to Ekales by 12-17 Jan 2015.

### Upcoming actions by TKBV

- Inspections by TKBV personnel (Keith Mullan, others) to be planned w/c 15 Dec.
- Acceptance of civils drawing for evaporation pond (submitted with original proposal)
- Meeting required with Environmental team w/c 15 Dec to confirm water quality testing regime.
- Plan for transportation of production unit w/c 12 Jan 2015