

Summary

- No major issues.
- Water analysis for commissioning is planned to start on Monday 27<sup>th</sup> July 2015.
- The chlorine flush (using 3 – 5 ppm of free chlorine) commenced on Saturday 25 July 2015 with flush of whole system and all dispensers and ice machines.
- Free chlorine will be returned to normal operational levels (0.5 ppm free chlorine) on Monday in order to begin water analysis programme.

Sub-systems status:

1. Source water

- Electrical components and associated wiring installation completed. Testing completed satisfactorily.

2. Reverse osmosis

- Electrical components and associated wiring installation completed. Testing completed satisfactorily.

3. Ice production

- Operating and ready for production testing

4. Dispensing systems

- All tested and fully operational.

5. Wastewater

- Operational.

6. Power

- Electrical components and associated wiring installation completed. Testing completed satisfactorily.

7. General unit management.

- Inter-tank transfer balancing is now complete.
- Still awaiting installation of repaired pump.